

Project New Braunfels

Energy Code: 2018 IECC

Location: New Braunfels, Texas

Construction Type: Multi-family
Project Type: New Construction

Conditioned Floor Area: **1,676 ft2** Glazing Area **38%**

Climate Zone: **2 (1790 HDD)**

Permit Date: Permit Number:

Construction Site: Owner/Agent: Designer/Contractor: 1445 N Walnut Ave New Construction Architectural Plans New Braunfels, TX

Compliance: Passes using UA trade-off

Compliance: 8.2% Better Than Code Maximum UA: 515 Your UA: 473 Maximum SHGC: 0.25 Your SHGC: 0.23

The % Better or Worse Than Code Index reflects how close to compliance the house is based on code trade-off rules. It DOES NOT provide an estimate of energy use or cost relative to a minimum-code home.

Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	U-Factor	UA
Ceiling area of home forming top of insulation envelope: Flat Ceiling or Scissor Truss	838	30.0	0.0	0.035	29
Wall area of home forming sides of insulation envelope: Wood Frame, 16" o.c.	542	13.0	0.0	0.082	29
Door: Glass Door (over 50% glazing) SHGC: 0.23	36			0.300	11
Window area of home using energy efficient units: Vinyl Frame SHGC: 0.23	152			0.350	53
Wall area of home forming sides of insulation envelope: Wood Frame, 16" o.c.	441	13.0	0.0	0.082	21
Door: Glass Door (over 50% glazing) SHGC: 0.23	36			0.300	11
Window area of home using energy efficient units: Vinyl Frame SHGC: 0.23	152			0.350	53
Wall area of home forming sides of insulation envelope copy: Wood Frame, 16" o.c.	441	13.0	0.0	0.082	21
Door: Glass Door (over 50% glazing) SHGC: 0.23	36			0.300	11
Window area of home using energy efficient units: Vinyl Frame SHGC: 0.23	152			0.350	53
Wall area of home forming sides of insulation envelope copy: Wood Frame, 16" o.c.	542	13.0	0.0	0.082	29
Door: Glass Door (over 50% glazing) SHGC: 0.23	36			0.300	11
Window area of home using energy efficient units: Vinyl Frame SHGC: 0.23	152			0.350	53

Project Title: New Braunfels Report date: 02/19/19

Data filename: Page 1 of 10

Assembly	Gross Area or Perimeter	Cavity Cont.	U-Factor	UA					
Slab perimeter of home forming bottom of insulation envelo (Unheated) Insulation depth: 0.0'	pe: Slab-On-Grade 121	0.0	0.730	88					
Compliance Statement: The proposed building design described here is consistent with the building plans, specifications, and other calculations submitted with the permit application. The proposed building has been designed to meet the 2018 IECC requirements in REScheck Version: REScheck-Web and to comply with the mandatory requirements listed in the REScheck Inspection Checklist.									
Name - Title	Signature	Date	!						

Project Title: New Braunfels Report date: 02/19/19 Page 2 of 10

Data filename:

REScheck Software Version: REScheck-Web

Inspection Checklist

Energy Code: 2018 IECC

Requirements: 0.0% were addressed directly in the REScheck software

Text in the "Comments/Assumptions" column is provided by the user in the REScheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Section # & Req.ID	Pre-Inspection/Plan Review	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
103.1, 103.2 [PR1] ¹	Construction drawings and documentation demonstrate energy code compliance for the building envelope. Thermal envelope represented on construction documents.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
103.1, 103.2, 403.7 [PR3] ¹	Construction drawings and documentation demonstrate energy code compliance for lighting and mechanical systems. Systems serving multiple dwelling units must demonstrate compliance with the IECC Commercial Provisions.			□Complies □Does Not □Not Observable □Not Applicable	
302.1, 403.7 [PR2] ²	Heating and cooling equipment is sized per ACCA Manual S based on loads calculated per ACCA Manual J or other methods approved by the code official.	Heating: Btu/hr Cooling: Btu/hr	Heating: Btu/hr Cooling: Btu/hr	□Complies □Does Not □Not Observable □Not Applicable	

Additional Comments/Assumptions:

1 High Impact (Tier 1) 2 Medium Impact (Tier 2) 3 Low Impact (Tier 3)

Project Title: New Braunfels Report date: 02/19/19 Data filename:

Section # & Req.ID	Foundation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.2 [FO1] ¹	Slab edge insulation R-value.	R Unheated Heated	R Unheated Heated	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
402.1.2 [FO3] ¹	Slab edge insulation depth/length.	ft	ft	☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	See the Envelope Assemblies table for values.
303.2.1 [FO11] ²	A protective covering is installed to protect exposed exterior insulation and extends a minimum of 6 in. below grade.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.9 [FO12] ²	Snow- and ice-melting system controls installed.			□Complies □Does Not □Not Observable □Not Applicable	

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title: New Braunfels Data filename:

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1, 402.3.1, 402.3.3, 402.5 [FR2] ¹	Glazing U-factor (area-weighted average).	U	U	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
402.1.1, 402.3.2, 402.3.3, 402.5 [FR3] ¹	Glazing SHGC value (area- weighted average).	SHGC:	SHGC:	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
303.1.3 [FR4] ¹	U-factors of fenestration products are determined in accordance with the NFRC test procedure or taken from the default table.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.4.1.1 [FR23] ¹	Air barrier and thermal barrier installed per manufacturer's instructions.			□Complies □Does Not □Not Observable □Not Applicable	
402.4.3 [FR20] ¹	Fenestration that is not site built is listed and labeled as meeting AAMA /WDMA/CSA 101/I.S.2/A440 or has infiltration rates per NFRC 400 that do not exceed code limits.			□Complies □Does Not □Not Observable □Not Applicable	
402.4.5 [FR16] ²	IC-rated recessed lighting fixtures sealed at housing/interior finish and labeled to indicate ≤2.0 cfm leakage at 75 Pa.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
403.3.1 [FR12] ¹	Supply and return ducts in attics insulated >= R-8 where duct is >= 3 inches in diameter and >= R-6 where < 3 inches. Supply and return ducts in other portions of the building insulated >= R-6 for diameter >= 3 inches and R-4.2 for < 3 inches in diameter.			□Complies □Does Not □Not Observable □Not Applicable	
403.3.2 [FR13] ¹	Ducts, air handlers and filter boxes are sealed with joints/seams compliant with International Mechanical Code or International Residential Code, as applicable.			□Complies □Does Not □Not Observable □Not Applicable	
403.3.5 [FR15] ³	Building cavities are not used as ducts or plenums.			□Complies □Does Not □Not Observable □Not Applicable	
403.4 [FR17] ²	HVAC piping conveying fluids above 105 °F or chilled fluids below 55 °F are insulated to ≥R-3.	R	R	□Complies □Does Not □Not Observable □Not Applicable	
403.4.1 [FR24] ¹	Protection of insulation on HVAC piping.			□Complies □Does Not □Not Observable □Not Applicable	

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.5.3 [FR18] ²	Hot water pipes are insulated to ≥R-3.	R	R	□Complies □Does Not	
•			 	□Not Observable □Not Applicable	
403.6 [FR19] ²	Automatic or gravity dampers are installed on all outdoor air intakes and exhausts.			□Complies □Does Not □Not Observable □Not Applicable	

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title: New Braunfels Data filename:

Report date: 02/19/19

Page 6 of 10

Section # & Req.ID	Insulation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.1 [IN13] ²	All installed insulation is labeled or the installed R-values provided.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
402.1.1, 402.2.5, 402.2.6 [IN3] ¹	Wall insulation R-value. If this is a mass wall with at least ½ of the wall insulation on the wall exterior, the exterior insulation requirement applies (FR10).	R Wood Mass Steel	R Wood Mass Steel	□Complies □Does Not □Not Observable □Not Applicable	See the Envelope Assemblies table for values.
303.2 [IN4] ¹	Wall insulation is installed per manufacturer's instructions.			□Complies □Does Not □Not Observable □Not Applicable	

Project Title: New Braunfels Data filename:

Section #	Final Inspection Provisions	Plans Verified	Field Verified	Complies?	Comments/Assumptions
& Req.ID 402.1.1, 402.2.1,	Ceiling insulation R-value.	R	R	□Complies □Does Not	See the Envelope Assemblies table for values.
402.2.1, 402.2.2, 402.2.6 [FI1] ¹		☐ Wood ☐ Steel	☐ Wood ☐ Steel	□Not Observable □Not Applicable	idase io raides.
303.1.1.1, 303.2 [FI2] ¹	Ceiling insulation installed per manufacturer's instructions. Blown insulation marked every 300 ft ² .			☐Complies ☐Does Not ☐Not Observable	
402.2.3 [FI22] ²	Vented attics with air permeable insulation include baffle adjacent to soffit and eave vents that extends over insulation.			□Not Applicable □Complies □Does Not □Not Observable □Not Applicable	
402.2.4 [FI3] ¹	Attic access hatch and door insulation ≥R-value of the adjacent assembly.	R	R	□Complies □Does Not □Not Observable □Not Applicable	
402.4.1.2 [FI17] ¹	Blower door test @ 50 Pa. <=5 ach in Climate Zones 1-2, and <=3 ach in Climate Zones 3-8.	ACH 50 =	ACH 50 =	□Complies □Does Not □Not Observable □Not Applicable	
403.3.3 [FI27] ¹	Ducts are pressure tested to determine air leakage with either: Rough-in test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the system including the manufacturer's air handler enclosure if installed at time of test. Postconstruction test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the entire system including the manufacturer's air handler enclosure.	cfm/100	cfm/100	□Complies □Does Not □Not Observable □Not Applicable	
403.3.4 [FI4] ¹	Duct tightness test result of <=4 cfm/100 ft2 across the system or <=3 cfm/100 ft2 without air handler @ 25 Pa. For rough-in tests, verification may need to occur during Framing Inspection.	cfm/100	cfm/100	□Complies □Does Not □Not Observable □Not Applicable	
403.3.2.1 [FI24] ¹	Air handler leakage designated by manufacturer at <=2% of design air flow.			□Complies □Does Not □Not Observable □Not Applicable	
403.1.1 [FI9] ²	Programmable thermostats installed for control of primary heating and cooling systems and initially set by manufacturer to code specifications.			□Complies □Does Not □Not Observable □Not Applicable	
403.1.2 [FI10] ²	Heat pump thermostat installed on heat pumps.			□Complies □Does Not □Not Observable □Not Applicable	
403.5.1 [FI11] ²	Circulating service hot water systems have automatic or accessible manual controls.			□Complies □Does Not □Not Observable □Not Applicable	
	1 High Impact (Tier	1) 2 Medium	Impact (Tier 2)	3 Low Impact (T	ier 3)

Project Title: New Braunfels Data filename:

Report date: 02/19/19

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.6.1 [FI25] ²	All mechanical ventilation system fans not part of tested and listed HVAC equipment meet efficacy and air flow limits per Table R403.6.1.			□Complies □Does Not □Not Observable □Not Applicable	
403.2 [FI26] ²	Hot water boilers supplying heat through one- or two-pipe heating systems have outdoor setback control to lower boiler water temperature based on outdoor temperature.			□Complies □Does Not □Not Observable □Not Applicable	
403.5.1.1 [FI28] ²	Heated water circulation systems have a circulation pump. The system return pipe is a dedicated return pipe or a cold water supply pipe. Gravity and thermossyphon circulation systems are not present. Controls for circulating hot water system pumps start the pump with signal for hot water demand within the occupancy. Controls automatically turn off the pump when water is in circulation loop is at set-point temperature and no demand for hot water exists.			□Complies □Does Not □Not Observable □Not Applicable	
403.5.1.2 [FI29] ²	Electric heat trace systems comply with IEEE 515.1 or UL 515. Controls automatically adjust the energy input to the heat tracing to maintain the desired water temperature in the piping.			□Complies □Does Not □Not Observable □Not Applicable	
403.5.2 [FI30] ²	Demand recirculation water systems have controls that manage operation of the pump and limit the temperature of the water entering the cold water piping to $<= 104$ °F.			□Complies □Does Not □Not Observable □Not Applicable	
403.5.4 [FI31] ²	Drain water heat recovery units tested in accordance with CSA B55.1. Potable water-side pressure loss of drain water heat recovery units < 3 psi for individual units connected to one or two showers. Potable water-side pressure loss of drain water heat recovery units < 2 psi for individual units connected to three or more showers.			□Complies □Does Not □Not Observable □Not Applicable	
404.1 [FI6] ¹	90% or more of permanent fixtures have high efficacy lamps.			□Complies □Does Not □Not Observable □Not Applicable	
404.1.1 [FI23] ³	Fuel gas lighting systems have no continuous pilot light.			☐Complies ☐Does Not ☐Not Observable ☐Not Applicable	
401.3 [FI7] ²	Compliance certificate posted.			□Complies □Does Not □Not Observable □Not Applicable	

2 Medium Impact (Tier 2)

Project Title: New Braunfels Data filename:

1 High Impact (Tier 1)

3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.3 [FI18] ³	Manufacturer manuals for mechanical and water heating systems have been provided.			□Complies □Does Not □Not Observable □Not Applicable	

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)

Project Title: New Braunfels

Report date: 02/19/19

Data filename:

Page 10 of10



Insulation Rating	R-Value	
Above-Grade Wall	13.00	
Below-Grade Wall	0.00	
Floor	0.00	
Ceiling / Roof	30.00	
Ductwork (unconditioned spaces):		
Glass & Door Rating	U-Factor	SHGC
Window	0.35	0.23
Door	0.30	0.23
Heating & Cooling Equipment	Efficiency	
Heating System:		
Cooling System:	_	
Water Heater:		
Name:	Date:	

Comments